

SI No	Activity	Sub-Activity	Drawing Status	Present Status	Tender Status	Contractor Name	Expected Start Date	Expected Completion Date	Remarks
1	Structure	Structure	Terrace floor GFC pending	Completed up to Second Floor, Third Floor Work in Progress	Done	Vanbros		30 July 2025	
2		Masonry	Above first floor masonary, all powder toilet drawing pending	Completed up to Ground Floor, First Floor Work in Progress	Done	Vanbros		15 September 2025	
3		Waterproofing		External Waterproofing done , Internal Work in Progress	Done	Vanbros / Roofers Combine		01 October 2025	
4	Swimming Pool	Civil Structure		Working Drawing in progress	Done	Vanbros		15 September 2025	
5		Interior			Done	Watcon	01 October 2025	15 November 2025	
6	Plumbing	Internal Work		Work in Progress	Done	Advance Solution		15 October 2025	
7		Final Fixture		Order Placed	Done	FCML		01 December 2025	
8	Electrical	Conduiting/Wiring		Work in Progress	Done	GS Electrical		01 November 2025	
9		Automation/Lutron			Done	Anusha	01 October 2025	15 December 2025	
10		Final Fixture			Pending		01 November 2025	30 December 2025	
11		High Side			Done	GS Electrical	15 September 2025	15 November 2025	
12	HVAC	Ducting			Done	Kelvin	01 July 2025	30 September 2025	
13		Piping			Done	Kelvin	01 August 2025	01 October 2025	
14		Indoor Units			Done	Kelvin	01 September 2025	01 November 2025	
15		Outdoor Units			Done	Kelvin	01 October 2025	01 November 2025	
16		Final Fixture			Done	Kelvin	01 November 2025	15 December 2025	
17		Yoga Air			Pending		01 October 2025	30 December 2025	
18	Façade	Stone		Order Placed	Done	Stonex	01 August 2025	01 November 2025	
19		Glazing			Done	Fabricasto	01 September 2025	01 November 2025	
20	Flooring	Internal Stone			Pending		01 September 2025	01 December 2025	
21		Wooden Flooring			Pending		15 November 2025	01 January 2026	
22	Door Window (Internal)	Wooden			Pending		01 September 2025	01 November 2025	
23		Metal			Pending		01 September 2025	01 November 2025	
24	Home Theatre Room				Pending		01 September 2025	15 December 2025	
25	Lift				Done	Hitachi	01 July 2025	01 January 2026	
26	False Ceiling				Pending		01 August 2025	01 December 2025	
27	Wall Panelling				Pending		01 October 2025	01 December 2025	
28	Wall Paper				Pending		01 December 2025	01 January 2026	
29	Kitchen & Pantry				Done	FCML	01 October 2025	01 December 2025	
30	Furniture				Pending		01 October 2025	01 January 2026	
31	Mill Work				Pending				
32	External Development				Pending		01 September 2025	01 January 2026	
33	Security & Servilance				Pending				
34	Laundry				Pending				
35	Bar				Pending				